

FROM P.W.G 47
GOVERNMENT OF KARNATAKA
[Public Works, Ports & Inland Water Transport Department]
COMPLETION CERTIFICATE FOR TENDER WORKS

1	Name of Work:- Pot hole in J in Ward No 16 Jalahalli surrounding areas of Bhovi Colony Katha Nagara Sidartha Nagara Jalahalli colony in Ward No 16 Jalahalli	
2	Estimated Amount:-15.00 Lakhs Technical Sanction No:110/16.03.2020	
3	Administration Sanction No:- 340/16.03.2020 Head of Account:- P-1771	
4	Job Code:- 016-20-000006 Name of Agency:-Sri S Santhosh Kumar	
5	Work Order NO:-	EE/RRN/TEND/Wo.No/000123/2020-21 Date:01.01.2021
6	Agreement No and Date:-	
7	Contract Value	13,14,192.00
8	Total Cost of Works Per Final Bill	14,71,896.00
9	Percentage of Excess if any	4.41%
10	Date of Handing over site/Date of Commencement of Work	01-01-2021
11	Due Date of Completion	01-03-2021
12	Actual Date of Completion	26-02-2021
13	Details of Recording no 001.5976/21-22 pages 1-597536-537	
14	Penalty if any Levied for short Progress -	
15	Whether the work has Satisfied the Tests by the Quality Control Organization yes	
16	Name of the Officer who took final measurement and also who inspected or passed the work and it was executed satisfactorily or otherwise	1. Assistant Engineer: Umesh N G 2. Asst Executive Engineer: Umesh N G 3. Executive Engineer: Basavaraju N

Assistant Engineer
Ward No 16

Executive Engineer
RR Nagara Division

Assistant Executive Engineer
Yashwanthpura Sub Division